MEMORANDUM

TABLED DOCUMENT

Tabled at Marton Community Committee
On 13 April 2016

TO: Marton Community Committee FROM: Samantha Whitcombe

DATE: 12 April 2016

SUBJECT: Current Infrastructure projects/upgrades and other Council activities within the Ward

FILE: 3-CC-1-5

COMMUNITY AND LEISURE ASSETS GR	Mar-16			
Major programmes of work outlined in the LTP/				
Swimming Pools	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: urgent renewals viz painting main and toddlers pools				Painting of Pools complete. The compound used on the joints before the pool was painted has caused some paint flaking in those locations. The supplier/manufacturer of the product has committed to rectifying at their cost. This will be done when the pool is emptied/dried out at the end of the season.

Marton: close off dive well and introduce bulk	One dive board has			
head into 50 m pool	been dismantled.			
	Quotes have been			
	received for filling in			
	the dive well, however			
	it has been identified			
	that there is some			
	required work in the			
	plant shed that may			
	require a			
	tank/drainage and	,		
	utilising part of the			
	dive well for this is			
	presently been	1		
	considered as an			
	option.			
	Trevor Nicholls is			
	investigating further			
	options for the bulk			
	head.			
Community Buildings	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Complete refurbishment of Shelton				Opening of
Pavilion, Centennial Park				refurbished building
	-, -	5 T 10 T 10 T	The second of th	was held in December
				2015.

ROADING AND FOOTPATHS GROUP OF	ACTIVITIES 2015/16			Feb-16
Major programmes of work outlined in the LTP/	Annual Plan 2015/16			
Pavement Rehabilitation	Route Position Length	Status	Start date	Completion date
Wanganui Road	0-544		Jan-16	May-16
		The excavtion phase of this project has identified that stormwater are in poor condition requiring repalcement. The flow on effect that the expected completion date is now late May.		e flow on effect of this
Streetlight renewals	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Discussions have taken place with our Assets team with the prospect of the upgrading of the street lights to LEDS. The intention/plan is to replace in blocks for effectiveness with the potential savings for power being significant. Approx 70% This also means that the maintenance costs would also be reduced significantly.	Design - 100% complete	ADSL Contract	New Contract This work scheduled to commence April	
Marton: Blenneville Close	Design - 100% complete	ADSL Contract		
Marton: Hanalin Drive	Design - 100% complete	ADSL Contract		
Marton: High Street	Design - 100% complete	ADSL Contract		
Marton: Lambert Street	Design - 100% complete	ADSL Contract		
Marton: Totara Street	Design - 100% complete	ADSL Contract		
Marton: Wellington Road	Design - 100% complete	ADSL Contract		
Footpath Renewals	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Lower High Street	Design - 100% complete (length 45m)	Programmed for early December	TBC	

Other major programmes of work carried out during 2015/16				
Projects	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Makirkiri Road seal widening RP 8500-8820 (in conjunction with new milk tanker entranceway @ McCarthy's)	Design - 100 % complete	Gribbens's Contractor and Higgins	Currently under construction, 80% complete.	

WATER SUPPLY GROUP OF ACTIVITIES		Feb-16		
Major programmes of work outlined in the LTP/				
Projects	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: consent renewal - WTP discharge	Consent expires Nov 2016 - new consent requirements currently being scoped. (est \$100k)			
Marton: King Street Water Main	100mm AC replacement. Investigation & design underway (est \$250k)	Design tender/contract docs underway. Proposed to let as joint contract with Main St renewal. Increased to 150mm RFT due Feb 2016. Contract & Tender Docs completed RFT April 2016.		
Marton: Main Street Water Main (Station Road to Marumaru St)	400m/150mm AC replacement. Investigation and design underway (est \$117,500)	as above	Construction commenced with inhouse Ops Team, Feb 2016. Works programmed to be completed April 2016	

Marton: bridge valves and crossing maintenance	Installation of isolation valves for pipe bridges across Tutaenui Stream. Under investigation & design (est \$60k)	Preliminary design underway, joint project with Ops team.		
Marton: Broadway Water Main Duplication (High St to Signal St)	163m/150mm GEW replacement. Under investigation & design, (est \$50k)			
Marton: Calico Line water Pressure Pump	New pressure pump. Under investigation & design, (est \$98k)			
Other major programmes of work carried out du	ring 2015/16			
Projects	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Wanganui Road Watermain renewal (est \$250k)	520m 150mm AC watermain renewal, including new ridermain. Project brought forward to coordinate with major road reconstruction project programmed for 2015/16	Watermain renewal design & tender docs completed. Tenders close Nov 20th. Tender awarded to Blackleys Ltd	Work commenced Jan 2016, due to be completed April 2016	

STORMWATER GROUP OF ACTIVITIES	Feb-16			
Major programmes of work outlined in the LTI	P/Annual Plan 2015/16			
Projects	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Broadway Stormwater Renewal	39m/225mm CON replacement. Under investigation & design. (est \$20k)			
Marton: Hammond St Stormwater Renewal	Retic network under investigation and design. (est \$225k)	Tender/Contract Docs underway. RFT April 2016		Outlet design complete. Discharge consent granted from horizons.
Marton: Dunallen Ave Stormwater Upgrade	Proposed diversion into horizons detention pond. Under investigation & design. (est 50k)			
Marton: Kapuni St Stormwater Upgrade	Watercourse between Marumaru & Ngahina St Under investigation & design. (est \$180k)	Design and tender and contract docs complete.	Construction commenced Jan 2016, Shane Gribbon Cont engaged. Completion programmed March 2016.	
Other major programmes of work carried out				
Projects	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Russell St	Due to site constraints, the original design was not cost effective so an alternative improvement at the	Sliplining contract scheduled updated to include section under childcare centre.	Sliplining of section under Childcare section and new manhole at junction to be installed.	

_		
considered. Current		
consideration is to		
relign the existing		
stormwater main		
through the		
kindergarten area and		
upgrade the grating to		
the entranceway to		
the culvert to prevent		
future blockages. The		
cost to date for		
designs/tenders		
contract preparation		
and resource consents		
is: \$78,159. There was		
no funding carried		
forward from the		
2014/15 financial		
year.		

SEWERAGE AND THE TREATMENT AND	VITIES 2015/16	Feb-16		
Major programmes of work outlined in the LTP/	The residence of the second and			
Projects	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Broadway Sewer Main Renewal	163m/150mm GEW replacement. Under investigation & design. (est \$50k)	Contractor engaged (Pipetech)	Lining works programmed to be completed April 2016	
Marton: Inlet tank	Under design, sketch plans produced.	Contract & Tender Docs being prepared		
Marton: New anaerobic pond	Design on hold part of discussions with Advisory Group			
Marton: Review the Trade Waste agreement with MidWest Disposal Ltd (Bonny Glen landfill waste stream)	New Trade Waste Agreement drafted and being amended to suit dates agreed with Council			
Other major programmes of work carried out dur	ing 2015/16			
Projects	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Goldings Line	Design/scope completed	Contract awarded to Pipetech Ltd.	Work completed Jan 2015	Complete

Samantha Whitcombe Governance Administrator