

Reseals Progress up to end of Business 29th February 2016

Rangitikei District Council			29 th February 2016
	Target Completion	Current Completion	% Progress
Length (Chipseal)	58.299km	38.743km	66.5%
Length (AC)	0.725km	0.000km	0.0%
Length Total	59.024km	38.743km	65.6%
No of Sites	113No	70No	61.9%

TABLED DOCUMENT

Tabled at Assets/ Infrastructure

On 17 March 2016

Completion Month	Length (m)	No of Sites	AREA		
			NORTH	CENTRAL	SOUTH
January 2016	11000	25	0	0	25
February 2016	27473	45	31	6	8
	38473	70			

Site No	Site Name	Start (m)	Area	Finish (m)	Length (m)	Month Completed
2	BRYCES LINE	14	SOUTH	2300	2286	Jan-2016
3	BURNSFORD ROAD	5	SOUTH	944	939	Jan-2016
4	CANBERRA SQUARE	4	SOUTH	52	48	Jan-2016
5	CANBERRA SQUARE - T	0	SOUTH	54	54	Jan-2016
7	CORSAIR ROW	4	SOUTH	44	40	Jan-2016
9	DALRYMPLES ROAD	4	SOUTH	1560	1556	Jan-2016
10	DEVON CRESCENT	4	SOUTH	252	248	Jan-2016
11	FAGAN STREET	10	SOUTH	103	93	Jan-2016
12	FLOWER STREET	14	SOUTH	418	404	Jan-2016
15	GORGE ROAD	4456	NORTH	6105	1649	Feb-2016
16	GORTON STREET	12	SOUTH	305	293	Jan-2016
19	HAMMOND STREET	10	SOUTH	380	370	Jan-2016
22	HIBBERDS ROAD	3	NORTH	20	17	Feb-2016
23	HIGH STREET BULLS	1396	SOUTH	1560	164	Jan-2016
24	HOLLAND CRES.	16	SOUTH	417	401	Jan-2016
25	HUDSON AVENUE	4	SOUTH	377	373	Jan-2016
29	HUIA STREET	200	NORTH	284	84	Feb-2016
31	HUIA STREET	530	NORTH	798	268	Feb-2016
32	JOHNSON STREET	42	SOUTH	699	657	Jan-2016
34	KEA STREET	0	NORTH	55	55	Feb-2016
35	KOEKE ROAD	2690	NORTH	4031	1341	Feb-2016
36	KOTARE STREET	16	NORTH	126	110	Feb-2016
37	LAKE ALICE ROAD	2438	SOUTH	3018	580	Jan-2016
38	LOOKOUT ROAD	18	NORTH	89	71	Feb-2016
43	MAKUHO ROAD	3303	SOUTH	4247	944	Feb-2016

Completion Month	Length (m)	No of Sites	AREA		
			NORTH	CENTRAL	SOUTH
January 2016	11000	25	0	0	25
February 2016	27473	45	31	6	8
	38473	70			

Site No	Site Name	Start (m)	Area	Finish (m)	Length (m)	Month Completed
44	MAKUHO ROAD	4247	SOUTH	4858	611	Feb-2016
45	MAKUHO ROAD	4858	SOUTH	6000	1142	Feb-2016
46	MANSELL CRES.	4	SOUTH	136	132	Jan-2016
47	MARSHALL ROAD	0	CENTRAL	251	251	Feb-2016
48	MEADS PLACE	5	SOUTH	68	63	Jan-2016
50	MOKAI ROAD	1770	NORTH	1934	164	Feb-2016
51	MOKAI ROAD	1934	NORTH	3473	1539	Feb-2016
52	MOKAI ROAD	3473	NORTH	3553	80	Feb-2016
53	MT CURL ROAD	27	SOUTH	451	424	Feb-2016
54	MT CURL ROAD	473	SOUTH	512	39	Feb-2016
55	MT CURL ROAD	6024	SOUTH	7810	1786	Feb-2016
59	NO 7 LINE	12	SOUTH	556	544	Jan-2016
60	OLDFIELD PLACE	4	SOUTH	80	76	Jan-2016
61	PAIN PLACE	4	SOUTH	115	111	Jan-2016
62	PAPAKAI ROAD	668	NORTH	782	114	Feb-2016
63	PUKENAUA RD	2836	NORTH	3547	711	Feb-2016
64	PUKEPAPA ROAD EXTN	16	SOUTH	1260	1244	Jan-2016
65	RANGATIRA ROAD	5171	CENTRAL	6205	1034	Feb-2016
67	RAUMA ROAD	19	NORTH	522	503	Feb-2016
68	RESERVOIR ROAD	11	NORTH	1093	1082	Feb-2016
69	RUANUI ROAD	12820	NORTH	13925	1105	Feb-2016
70	RUANUI ROAD	13925	NORTH	14400	475	Feb-2016
71	RUANUI ROAD	14400	NORTH	14505	105	Feb-2016
75	SPOONERS HILL ROAD	7004	NORTH	8636	1632	Feb-2016
76	TAIHAPE-NAPIER ROAD 2	794	NORTH	1662	868	Feb-2016

Completion Month	Length (m)	No of Sites	AREA		
			NORTH	CENTRAL	SOUTH
January 2016	11000	25	0	0	25
February 2016	27473	45	31	6	8
	38473	70			

Site No	Site Name	Start (m)	Area	Finish (m)	Length (m)	Month Completed
77	TAIHAPE-NAPIER ROAD 2	25360	NORTH	26704	1344	Feb-2016
78	TOROA STREET	6	NORTH	100	94	Feb-2016
79	TOROA STREET	199	NORTH	265	66	Feb-2016
80	TUHOE ROAD	3	NORTH	11	8	Feb-2016
81	TUHOE ROAD	6051	NORTH	6071	20	Feb-2016
86	TURAKINA VALLEY ROAD 3	7921	CENTRAL	8183	262	Feb-2016
87	TURAKINA VALLEY ROAD 3	8183	CENTRAL	10828	2645	Feb-2016
88	TURAKINA VALLEY ROAD 3	11153	CENTRAL	12050	897	Feb-2016
89	TURAKINA VALLEY ROAD 3	12050	CENTRAL	12608	558	Feb-2016
90	TUREHU STREET	3	NORTH	107	104	Feb-2016
91	TUREHU STREET (LOOP)	3	NORTH	32	29	Feb-2016
94	TUTAENUI ROAD	5948	SOUTH	6622	674	Feb-2016
96	VAMPIRE GROVE	4	SOUTH	69	65	Jan-2016
97	VENTURA GROVE	4	SOUTH	115	111	Jan-2016
100	WAIRANU ROAD	0	NORTH	932	932	Feb-2016
101	WAIRANU ROAD	932	NORTH	2010	1078	Feb-2016
102	WALKER CRESCENT	5	SOUTH	153	148	Jan-2016
105	WARRENS ROAD	118	SOUTH	305	187	Feb-2016
106	WEKA STREET	6	NORTH	208	202	Feb-2016
112	WHARUA ROAD	11	NORTH	180	169	Feb-2016

RDC Sealing Progress - 2015/16 Programme

