

## Rangitikei District Council

Telephone: 06 327-0099 Facsimile: 06 327-6970

## Activity Management Templates – December 2016

These reports outline progress with the year's projects set out in the 2015-25 Long Term Plan (as modified in the 2016/17 Annual Plan) and performance against the framework in the 2015/25 Long Term Plan.

The reports cover Council's main group of activities –roading & footpaths, water, wastewater, stormwater, community and leisure asset, and rubbish and recycling. These reports form part of the Order Paper for the Assets/Infrastructure Committee on 9 February 2017.

Website: www.rangitikei.govt.nz

Email: info@rangitikei.govt.nz

		er innervestroesen, et entrehaseers entre annonen matricia en araban entrehangen astronomistiske en dest			E PERSONAL PROCESSOR DE LA CONTRACTOR DE
Streetlight renewals	Design/ Scoping	Tender/Contract docs	Under construction	Complete	Planned for the next two months
	am will initially target areas in Marton as there are				100k approved for the purchase of LED'S. 167
several large streetlight circuits which intermitted					units have been delivered with the remaining 100
	ad and alleviate these issues. Once this stage of the				to be delivered by the end of October. Currently
program is completed it is anticipated that the pr	ogram will continue through to 2018 in other areas				being stored at the King Street depot. Due to the
of the district as current renewal budgets allow.	In 2018 progress will be re-assessed and and any				latish arrival of the LED's the contractor has been
additional that is required may be sought throug	n the 2018 – 2021 NZTA funding cycle				commissioned to do work elsewhere HDC/PNCC
					etc.
Footpath Renewals	Design/ Scoping	Tender/Contract docs	Under construction	Complete	Contractor
Taihape: Robin Street	Design - 100% complete (length 70m)	Contract 1007		Being reconsidered due to funding.	Crimpy's
Marton: Lower High Street	Design - 100% complete (length 30m)	Contract 1008	completed	Completed May	Loader's
Taihape: Hautapu Street	Design - 100% complete (length 73m)	Contract 1007	completed	Completed Sept.	Crimpy's
Taihape: Hawk Street	Design - 100% complete (length 25m)	Contract 1007	completed	Completed Sept.	Crimpy's
Taihape: Kaka Road	Design - 100% complete (length 160m)	Contract 1007.	completed	Completed Oct.	Crimpy's
Monitor upgrades of footpaths in Turakina	Sosial Zoom complete (length Zoom)				
including the laying of chipseal					
New Footpaths	Design/ Scoping	Tender/Contract docs	Under construction	Complete	Contactor
Bulls: Hammond Street	Design - 100% complete (length 190m)	Contract 1008.	completed	Completed May	Loader's
Ratana: Taihauauru Street	Design - 100% complete (length 190h)	Contract 1008.	completed	Completed May	Loader's
		Contract 1008	completed	Completed May	Loader's
Ratana: Tairawhiti Street	Design - 100% complete (length 100m)			Completed May	Loader's
Ratana: Rangatahi Road	Design - 100% complete (length 75m)	Contract 1008	completed otpath programme for the 16/17 year is still being wo		Loader S
Footpath Programme for 16/17.		The loc	otpath programme for the 16/17 year is still being wo	T	
Bulls: 136-160 High Street (investigate costs only	)				
Ratana: Te Taitokerau and Seamer Streets	y) This particular project is a major one running from \$42,000 Te Taitokerau length approx 230m - 1.4w brought to Council's meeting on 3 November 201	vide -10 driveways. Seamer street was identified to h	ave a footpath on the opposite side of the street, but		
(investigate costs only)		Tender/Contract docs	Under construction	Complete	Planned for the next two months
Minor safety improvements	Design/Scoping			Completed	Liamed for the next (wo months
Orchard Road	Design completed	Roading contract	Under construction	Completed	Work planned to commence January.
Turakina Valley 3 - widening Majuba Bluff RP	Design completed.	Tender closed. Approval to proceed given by			work planned to commence January.
9450-9660		Council 1/12/16. \$400k EW, \$300 MI, and 15k			
(in conjunction with flood damage repair work)		drainage.			
Parewanui Road seal widening	This site is currently under investigation.	Roading Contract			
	This site is currently under investigation.				Continuing with Investigation and design.
Other major programmes of work carried of					Continuing with Investigation and design.
Other major programmes of work carried o	ut during 2016/17		Under construction	Complete	Continuing with Investigation and design.  Planned for the next two months.
Projects	ut during 2016/17 Design/ Scoping	Tender/Contract docs	Under construction	Complete	Planned for the next two months
Projects Makirkiri Road seal widening RP 8500-8820	ut during 2016/17  Design/ Scoping Second coat seal in conjunction with reseal		Under construction	Complete	
Projects  Makirkiri Road seal widening RP 8500-8820 (in conjunction with new milk tanker entranceway)	ut during 2016/17  Design/ Scoping Second coat seal in conjunction with reseal	Tender/Contract docs	Under construction	Complete	Planned for the next two months
Projects Makirkiri Road seal widening RP 8500-8820	ut during 2016/17  Design/ Scoping Second coat seal in conjunction with reseal	Tender/Contract docs	Under construction	Complete	Planned for the next two months
Projects  Makirkiri Road seal widening RP 8500-8820 (in conjunction with new milk tanker entranceway)  @ McCarthy's)	ut during 2016/17  Design/ Scoping Second coat seal in conjunction with reseal	Tender/Contract docs	Under construction	Complete	Planned for the next two months
Projects  Makirkiri Road seal widening RP 8500-8820 (in conjunction with new milk tanker entrancewa @ McCarthy's)  Note At Ratana, Two sets of speed humps have	ut during 2016/17  Design/ Scoping Second coat seal in conjunction with reseal	Tender/Contract docs	Under construction	Complete	Planned for the next two months
Projects  Makirkiri Road seal widening RP 8500-8820 (in conjunction with new milk tanker entrancewa @ McCarthy's)  Note At Ratana, Two sets of speed humps have now been constructed with a third in Rangitahi	ut during 2016/17  Design/ Scoping Second coat seal in conjunction with reseal programme planned for 16/17	Tender/Contract docs	Under construction	Complete	Planned for the next two months
Projects  Makirkiri Road seal widening RP 8500-8820 (in conjunction with new milk tanker entrancewa @ McCarthy's)  Note At Ratana, Two sets of speed humps have now been constructed with a third in Rangitahi Street about to be placed. Barriers and bollards	ut during 2016/17  Design/ Scoping Second coat seal in conjunction with reseal programme planned for 16/17	Tender/Contract docs	Under construction	Complete	Planned for the next two months
Projects  Makirkiri Road seal widening RP 8500-8820 (in conjunction with new milk tanker entrancewa @ McCarthy's)  Note At Ratana, Two sets of speed humps have now been constructed with a third in Rangitahi	ut during 2016/17  Design/ Scoping Second coat seal in conjunction with reseal programme planned for 16/17	Tender/Contract docs	Under construction	Complete	Planned for the next two months

Section of the Contract of Con	ROADING AND FOOTPATHS GROUP	ROADING AND FOOTPATHS GROUP OF ACTIVITIES 2016/17							Dec-16
Stage Counting of the counting		Targets		Progress for this ron	norting period	Progress to date		Planned for the next t	wo months
The private part of the calcular contribution that is consistent of the private part of the calcular contribution that is not to the calcular contribution to the	Road Condition: The average quality of ride on a sealed local road network measured by	96.5% The most recent measu 2014. The mean rating District's roads was 98% percentage of the road the sample which met	for the sampled 6. This is the distance travelled in				e.	The next annual surve March-April 2017. The will be done bi-annual contractor is also task	y will be conducted in survey of the footpaths ly but the network ed to monitor and carry out
The percentage of the current color and color who in creat case of a color to the color of the c	100000000000000000000000000000000000000	8% of the sealed road network that is		Nothing to report fo	or this period		as yet not started. Scheduled	is planned to commen	
The service and an example of the careful or of persons and services of the servic			k remetalled each year	Nil placed this perio	od.	8832m³ placed on the n	etwork to date.		
The change from the previous financial year in the number of facilities and 3 actions (a)lyiny cashes on the local road network expressed as all and sensor (a)lyiny cashes on the local road forwards (principle of the manual sensor) (a)lyiny cashes on the local road devices' expressed as all and sensor (a)lyiny cashes on the local road devices' expressed as all and sensor (a)lyiny cashes on the local road devices' expressed as all and sensor (a)lyiny cashes on the local road formation (a)lying and a doclar road (a)lying (a)lying and book roads (b) (a)lying (a)lyin	The percentage of footpaths within the District that fall within the level of service or service standard for the condition of footpaths that is set out in the Council's relevant document (such as its annual plan, activity management plan, asset management plan, annual works programme or long term plan)  Note: A five point grading system to rate footpath condition based on visual inspections  1) Excellent  2) Good  3) Fair  4) Poor	in Bulls, Marton, Hunte at grade 3 or higher At least 65% of sample outside CBD areas are At least 90% of sample grade 5 are included in	rville and Taihape are d footpaths lengths at grade 3 or higher d footpaths assessed at upgrade programme	align the inspection faults identified as a that the decision marating identified in the process. To date inscarried by Bri-Ken by this has not clearly ithings as trip hazarc responsibility has clearly.	and actioning of a result of such so aking follows the he visual inspection pections have been ut the out come of dentified such is e.g. The early been put back	Normal footpath mainte	enance being carried out.	Continuing with footp	ath maintenance.
and local roads (annual survey)  or more than 10% of the sample believe that Council's sevoir getting better the Council's sevoir getting better than last year, 65% about the same, 21% wore than last year, 65% about real-well of the same appears which is the fourth of the same app	The change from the previous financial year in the number of fatalities and serious injury crashes on the local road network expressed as a	During the year 1 July 2015 and 30 June 2016, there were nil fatalities and 3 serious injury							
Segonts to service requests   Page per canage of causers service requests relating to road and footpaths to which the territorial authority responds within the time frame specified in the long-term plan.   Six of all callouts received (i.e. completed) within 6 hours   Six of all callouts received (i.e. completed) within 6 hours   Six of all callouts received (i.e. completed) to him fine specified in the long-term plan.   Six of all callouts received (i.e. completed) to him footours   Six of all callouts received (i.e. completed) to him footours   Six of all callouts received (i.e. completed) to him footours   Six of all callouts received (i.e. completed) to him footours   Six of all callouts received (i.e. completed) to him footours   Six of all callouts received (i.e. completed) to him footours   Six of all callouts received (i.e. completed) to him footours   Six of all callouts received (i.e. completed) to him footours   Six of all callouts received (i.e. completed) to him footours   Six of all callouts received (i.e. completed) to him footours   Six of all callouts received (i.e. completed) to him footours   Six of all callouts received (i.e. completed)   Six of the current (i.o. solidouts are hours global to him footours   Six of all callouts received 34 with 18 completed (iii)   Six of the current (iiii)   Six of the current (iiiii)   Six of the current (iiiii)   Six of the current (iiiii)		or more than 10% of the sample believe that t Council's service is getting better 2014/15 13% believed it was better than last year, 65% about the same, 21% worse than last year (2%		the evidence requir required informatio	required to give the customers from Council.				
The performance of the contact continues to improve overall. The second round of the moving programme is into its final stages. The working relationship between Council and the management staff is working well. The introduction of a new Contract Manager for Higgins who is clearly focused on improving their performance is certainly helping to set in place systems that should further improve there overall performance. The handling and management of the RFS system is going through a rejuvinative phase. The contractor has made challed successful the performance regards the mitiration of the RFS in proved.  **Requests for Service**  **PROVIDED**  **What are they:**  **Maintenance (bridges)**  **Culverts/Drainage**  **Maintenance (bridges)**  **Culverts/Drainage**  **Maintenance (cluverts/drainage)**  **Maintenance (cluverts/drainage)**  **Maintenance (cluverts/drainage)**  **Maintenance (roughts)**  **Ma	The percentage of customer service requests relating to roads and footpaths to which the territorial authority responds within the time	95% after-hours callouts responded to within 12 hours 95% callouts during working hours, responded to within 6 hours 685% of all callouts resolved (i.e. completed) within one month of the request. Specific reference to callouts relating to potholes 02014/15, 91% of footpath and road requests were responded to within time (256) 75% after hours 3 (66) 67%) and 0 current (0.0% callouts after hours 3 (66) 75% to on time 75% complete Callouts completed (one not callouts received 34 with on time (53%), with 0 current forms 125% and 125% callouts received 34 with on time (53%), with 0 current forms 125% and 125% callouts after hours 3 (66) 75% and 0 current (0.0% callouts after hours 3 (66) 75% on time (500 complete Callouts received 34 with on time (53%), with 0 current forms 3 (66) 75% and 0 current (0.0% callouts after hours 3 (66) 75% and 0		esponded to on time (0.0%) 3 (66%) responded (1.0%) mpleted on time) (one month prior); with 18 completed	responded to on time) Number of callouts afte to on time) Number of potholes = 2 time)	r hours = 23 (83% responded			
What are they:         Responded intime         Completed intime*         Responded late*         Response overdue         Uncompleted overdue*         Response current         Uncompleted overdue*         And the part of t		management staff is w systems that should fu	orking well. The introdurther improve there over	ection of a new Contr erall peformance. The	ract Manager for Hig handling and mana	gins who is clearly focuse	d on improving their perform	ance is certainly helpin	g to set in place process and
Bridges		Been delicit	Committed	Deer on de 11 de	Complete III to t	- Beens	Unanagh to the 1 th	Page	Hannar lated 15
Maintenance (bridges)		Responded in time	Completed in time*	Responded late	Completed late*	Response overdue	Uncompleted overdue*	Kesponse current	Uncompleted current*
Maintenance (culverts/drainage) Footpaths Maintenance (footpaths) Maintenance (footpaths)  Road Signs Maintenance (road signs) Maintenance (roads - potholes only) Maintenance (roads - not potholes) Road Signs Maintenance (roads - not potholes) Maintenance (road		Lawrence Company						E THE SECTION OF	
Footpaths  Maintenance (footpaths)  Ad 2 1 1 1 3 3			2		1	1			
Maintenance (footpaths)         4         2         1         1         3         9					1	To the second se			LWW.
Maintenance (road signs)  Roads  Maintenance (roads - potholes only)  Anintenance (roads - not potholes)  Anintenance (roads - not pothole		4	2		1	1	3		
Maintenance (roads - potholes only)  2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	Maintenance (road signs)	6				2			
Maintenance (roads - not potholes)  Roadside Berm Mowing Rural/Urban berm mowing Rural/Urban berm mowing Roadside Weeds/Vegetation/Trees Roadside Weeds/vegetation/trees) A Maintenance (roadside weeds/vegetation/trees) A Ma		2	2	2	2				
Rural/Urban berm mowing 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1						1			
Roadside Weeds/Vegetation/Trees  Maintenance (roadside weeds/vegetation/trees)  4 1 2 3 Street Cleaning and Litter Bins  CBD cleaning - Turakina and Mangaweka only		KATHA MATERIA				Marie Control		STATE OF THE PARTY OF THE	
Maintenance (roadside weeds/vegetation/trees) 4 1 2 3  Street Cleaning and Litter Bins CBD cleaning - Turakina and Mangaweka only		1				1			
Street Cleaning and Litter Bins  CBD cleaning - Turakina and Mangaweka only		4		1		2	3	Secretary in the second	
	Street Cleaning and Litter Bins							Destroyable	
Assess as Breath						Programme and the second			
Maintenance (street lighting) 1 5 1 5		1	5	THE SHEET WAR TO SEE	1		5		

<sup>\*</sup> Data is for the month PRIOR to allow for correct analysis

WATER SUPPLY GROUP O	Dec-16		
Performance measures in LTP/Annual Plan			
What are they:	Targets	Progress for this reporting period	Progress to date
Safety of Drinking Water The extent to which the local authority's drinking water supply complies with: (a) part 4 of the drinking-water standards (bacteria compliance criteria), and	No incidents of non-compliance	Compliant	Achieved
(b) part 5 of the drinking-water standards (protozoal compliance criteria).	No incidents of non-compliance	Throughout December 2016 some plants have not been able to demonstrate protozoa compliance due purely to issues establishing the correct UV treatment monitoring regime. This regime is currently in the process of being established to ensure ongoing monitoring.	
Compliance with resource consents	No more than one incident of non-compliance with resource consents	Marton WTP backwash and alum sludge discharge to settling ponds exceeded consent limits.	The new consent application has been filed for this plant and this in part addresses the alum sludge discharge issue.
Number of unplanned water supply disruptions affecting multiple properties	Fewer unplanned water supply disruptions affecting multiple properties than in the previous year (there were zero unplanned water interruption during 2015/16)	None	None
Maintenance of the Reticulation Network: The percentage of real water loss from the local authority's networked reticulation system (including a description of the methodology used to calculate this).	SCADA information to be interrogated in-house.	Using Minimum Night Flow calculations, the estimated water loss for December 2016 (including industry flow which may be a legitimate use) is 47%. Note: end of year bench loss figures will be lower.	Estimated water low for the year to date, using Minimum Night Flow calculations, is currently 48%. However, the actual end of year bench loss figures will be lower due to the more accurate nature of the calculations.
Demand Management The average consumption of drinking water per day per resident within the territorial authority district.	i	The average daily consumption of drinking water during December 2016 was 583 l/day.	The average daily consumption of drinking water during the last financial year was 527 I/day.
Where the local authority attends a call-out in response to a fault or unplanned interruption to its networked reticulation system, the following median response times measured:  (a) attendance for urgent call-outs: from the time that the local authority receives notification to the time that service personnel reach the site, and	Target is less than the previous year During 2015/16, there were 71 notifications of urgent callouts. Of these, 66 were responded to in time. The request for service system is being adapted to	Nothing further to report	The calculation of median times is not automatic. These will be done at the 6, 9 and 12 month reports.
that the local authority receives notification to the time that service personnel confirm resolution of the fault or interruption.		Nothing further to report	The calculation of median times is not automatic. These will be done at the 6, 9 and 12 month reports.
time that the local authority receives notification to the time that service personnel reach the site,	Specified standard: 24 hours Target is less than the previous year  During 2015/16, there were 270 notifications of non-urgent callouts. Of these, 258 were responded to in time.		The calculation of median times is not automatic. These will be done at the 6, 9 and 12 month reports.

Appendix of the contribute of consequence calculates from the Contribute of contribute	(d) resolution of non-urgent call-outs: from the	Specified standard: 96 hou	ırc	While the request for serv	vice system is reporting res	nonse times and	The calculation of median	times is not automatic. T	hese will be done at the 6
so that then that sowing princement contents contents of the count of the facility of the facil		'						times is not automatic. T	rese will be dolle at the o,
consideration of the control of the		Tan Bee to tees strain tire pro-	, , , , , , , , , , , , , , , , , , , ,			2.0			
The state manufacture of complication recovering by de- color authority of complication is recovered by de- color authority of complication is recovered by de- color authority of complication is less than 45/1000 0 25/2000 0 2		During 2015/16, there wer	e 270 notifications of	reporting so that the corre	ect information is available	e for calculating the			
Automatic and standard content of complaints recorded by the local and intelligence of complaints in least turn 45/1000   2/1000   3/100		non-urgent callouts. Of th	ese, 258 were responded	median times.					
The color function of complaints is every lab plus assistance, and color of the following:  2) directing water clarity  3) directing water clarity  4) directing water wat									
social and notices your stand in the process of the confidence of completed is less than 45/1000 of 1000 of 10		Total number of complain	ts is less than 45/1000	0.2/1000			2.6/1000 pro rata		
So demand your personner control of the complaints is less than 45/1000 O/1000									
Distribution water passars or flow  Total number of complaints is less than 45/2000  Quido distribution water pressure or flow  Total number of complaints is less than 45/2000  Quido distribution of supply, and  Total number of complaints is less than 45/2000  Quido distribution of supply, and  Total number of complaints is less than 45/2000  Quido distribution of supply, and  Total number of complaints is less than 45/2000  Quido distribution of supply, and  Total number of complaints is less than 45/2000  Quido distribution of supply and authors are an any of misses supersequent purply and commercians to the less than 45/2000  Quido distribution of supply and authors are an any of misses supersequent purply and commercians to the less than 45/2000  Quido distribution of supply and authors are an any of misses supersequent purply and authors are an any of misses supersequent purply and authors are an any of misses supersequent purply and authors are an any of misses supersequent purply and authors are an any of misses supersequent purply and authors are an any of misses supersequent purply and authors are an any of misses supersequent purply and authors are an any of misses supersequent purply and authors are an any of misses supersequent purply and authors are an any of misses supersequent purply and authors are an any of misses supersequent purply and authors are an any of misses supersequent purply and authors are an any of misses supersequent purply and authors are an any of misses supersequent purply and authors are an any of misses supersequent purply and any of misses are any of misses supersequent purply and any of misses are any of misses supersequent purply and any of misses are any									
to dishiphing water pressure on filese    Security of supply, and   Total number of complaints is less than 45/1000   O/1000   O/1000   O/1000   O/1000   O/1000	(a) drinking water clarity								
to dishiphing water pressure on filese    Security of supply, and   Total number of complaints is less than 45/1000   O/1000   O/1000   O/1000   O/1000   O/1000									
Cell ordinarity of supply, ame  (cell the local authority's response to any of these issues ownered the local authority's response to any of these issues ownered or 1000 connections on the local authority's response to any of these issues ownered or 1000 connections on the local authority's response to any of these issues ownered or 1000 connections on the local authority's response to any of these issues ownered or 1000 connections on the local authority's response to any of these issues ownered or 1000 connections on the local authority's response of refusitions are in compliance or the response of the local authority's response or the local authority's response to decide at the ordinary and the local authority's response to the local authority's response of the local authority's response to the local authority response to	(b) drinking water taste	Total number of complain	ts is less than 45/1000	0/1000			0/1000		
Cell ordinarity of supply, ame  (cell the local authority's response to any of these issues ownered the local authority's response to any of these issues ownered or 1000 connections on the local authority's response to any of these issues ownered or 1000 connections on the local authority's response to any of these issues ownered or 1000 connections on the local authority's response to any of these issues ownered or 1000 connections on the local authority's response to any of these issues ownered or 1000 connections on the local authority's response of refusitions are in compliance or the response of the local authority's response or the local authority's response to decide at the ordinary and the local authority's response to the local authority's response of the local authority's response to the local authority response to	(a) drinking water processes on flow	Total number of complain	ts is loss than 45/1000	0/1000			0/1000 pro rata		
Cet the local authority's response to any of these   Incompliants is less than 45/1000   0.2/1000	(c) drinking water pressure or now	Total number of complain	ts is less than 45/1000	0/1000			0/1000 pro rata		
Cet the local authority's response to any of these   Incompliance is less than 45/1000   O.2/1000	(d) continuity of supply and	Total number of complain	ts is less than 45/1000	0/1000			0/1000		
Susse separated per 1000 connections to the local authority in servicing disturblishing spacing in urban areas through random flow checks at the different soupples.  What are they fitted water supplies.  Concellar random flow check at the different soupples.  What are they fitted water supplies.  Concellar random flow check at the different soupples.  What are they fitted water supplies.  Concellar random flow check at the different soupples.  What are they fitted water supplies.  Concellar random flow check at the different soupples.  No different supplies.  Concellar random flow check at the different soupples.  No different supplies.  Concellar random flow check at the different soupples.  No different supplies.  Concellar random flow check at the different soupples.  No different supplies.  Concellar random flow check at the different soupples.  No concellar random flow check at the different soupples.  No concellar random flow check at the different soupples.  Concellar random flow check at the different soupples.  No concellar random flow check at the different soupples.  No concellar random flow check at the different soupples.  No concellar random flow check at the different sound flow check at the diff	(a) continuity of supply, and	Total number of complain	ts is iess than 45/1000	0/1000			0/1000		
Susse expressed per 1000 connections to the local antentry's networked effected and surjective and antentry's networked effected and surjective and only of excellent and the state of effected and surjective and only of expression	(e) the local authority's response to any of these	Total number of complain	ts is less than 45/1000	0.2/1000			2.6/1000 pro rata		
Ensure fire-lighting paperly in ultiman reason  See of checked fire hydrant installations are in compliance with resource consents.  The precrueage of real water loss from the Council's rural water schemes  Compliance with resource consents.  The precrueage of real water loss from the Council's rural water schemes  Compliance with resource consents.  The precrueage of real water loss from the Council's rural water schemes  Compliance with resource consents.  The reprecise less than 40%.  Where the Council's rural water schemes  The reprecise less than 40%.  The traget's less than 40%.  The traget's less than 40%.  The traget's less than 40%.  The reprecise of real water loss from the conduction on the rural schemes are not network water supply.  The traget's less than 40%.  The traget's l							1		
through and on flow checks at the different supplies  What are they, Rural water supplies  No incidents of non-complane with resource Committee Council's rural water schemes  Where the Council attends a call out in response to a faulty in response to response to response to response to a faulty in response to a faulty in response to a faulty in response to res									
through and on flow checks at the different supplies  What are they, Rural water supplies  No incidents of non-complane with resource Committee Council's rural water schemes  Where the Council attends a call out in response to a faulty in response to response to response to response to a faulty in response to a faulty in response to a faulty in response to res									
Supplies	Ensure fire-fighting capacity in urban areas	98% of checked fire hydra	nt installations are in	Programme of hydrant ch	ecks is ongoing		Programme of hydrant ch	ecks is ongoing	
What are they Rural water supplies  On configuration with resource consens. No indexes of non-compliance with resource Compliance Report for a summary of Compliance Compliance Report for a summary of Compliance Report for a summar	through random flow checks at the different	compliance							
Complane with resource consents   No incidents of non-compliance with resource   Achieved.   Cannot be completed as there is no appropriate industry methodology to assess the rural unmetered water supply.   Sampling approach with be used. Water Outsook enables SCADA information to be interrogated inhouse.   The target is less than 40%.	supplies								
The percentage of real water loss from the Council's rural water schemes chemes council's rural water schemes council streads a call-out in response to a four for unplanned interruption to its rural recitability. The request for service system is being adapted to record median response times to a set the recitability of the response times to a set the response tin				Progress for this report	ing period				
Analysis SCADA information to be interrogated in bruse.  The target is less than 40%.  Where the Council attends a call-out in response to a fault or unplanned interruption to its rural reticulation system, the following median tensor are measured (a) attendance time: from the time that the Council receives notification to the time that service personnel reach the site, and  (b) resolution time: from the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption  (b) resolution time: from the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption  Requests for Service  What are they:  What are they:  What are they:  Responded in time  Seponded in time  Completed in time  Responded in time  Completed in time  Responded late  Completed date  Completed and Response overdue  Completed overdue  Response current  Uncompleted current  Uncompleted current  Response current  Response current  Uncompleted current  Response current  Uncompleted current  Response current  Uncompleted current  Response current  Uncompleted current  Response current  Response current  Response current  Uncompleted current  Response current  Response current  Uncompleted current  Response current  Resp									
house. The target is less than 40%.  Where the Council attends a call-out in response to a fault or unplanned interruption to its urual schemes are not metered, therefore no formal assessment of vater loss can be undertaken with any degree of certainty. Performance interruption to its urual schemes are not metered, therefore no formal assessment of vater loss can be undertaken with any degree of certainty. Performance interruption in the time that the Council receives notification to the time that service personnel reach the site, and  (b) resolution time: from the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption  (b) resolution time: from the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption  Requests for Service  What are they.  May a service personnel reach the site, and  Dry drinking water  1 3 4 Hours									
The targets is less than 40%.  Where the Council attends a call-out in response to a fault or unplanned interruption to its rural reticulation system, the following median times are measured to a fault for unplanned interruption to its rural reticulation system, the following median times are measured to prescribed services estandard. However, given (a) attendance time; from the time that the Council receives standard. However, given (b) resolution time; from the time that service personnel reach the site, and  (b) resolution time; from the time that the Council receives standard. However, given the nature of rural water schemes, the target is to consider a service personnel confirm resolution of the fault of interruption.  (b) resolution time; from the time that the council receives sontification to the time that service personnel confirm resolution of the fault of interruption.  Requests for Service  What are they:  Bad tasting drinking water  1 3 4 HAWS Maintenance required  1 3 4 HAWS Maintenance required  1 3 4 HAWS Mowater supply  1 4 3 4 3 4 5 4 5 4 5 4 5 4 5 4 5 4 5 4 5	Council's rural water schemes		n to be interrogated in-				assess the rural unmetered water supply.		
Where the Council attends a call-out in response to a fault or unplanned interruption to its rural schemes are not metered, therefore no formal assessment of water loss can be undertaken with any degree of certainty.  Connections on the rural schemes are not metered, therefore no formal assessment of water loss can be undertaken with any degree of certainty. The count of the interfinity to be continue achieving the benchmark. In the interfinity, the benchmark used is the prescribed service standard. However, given the carried personnel reach the site, and service personnel reach the site, and service personnel reach the site, and altered and the countine achieving the benchmark.  (b) it is about to the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption.  (b) it is about to the time that service personnel confirm resolution of the fault of interruption.  (b) it is about to the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption.  (b) it is about to the time that service personnel confirm resolution of the fault of interruption.  (c) it is a solution time: from the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption.  (d) it is a solution time: from the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption.  (d) it is a solution time: from the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption.  (d) it is a solution time: from the time that the Council receives notification to the time that the Council receives notification of the fault of interruption.  (e) is a solution time: from the time that the Council receives notification of the fault of interruption.  (e) is a solution time: from the time that the Council receives notification of the fa		19 DOS-CHANNO 000100.	,						
to a fault or unplanned interruption to its rural reticulation system, the following median times are measured (a) attendance time from the time that the Council receives notification to the time that service personnel reach the site, and  (b) resolution time: from the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption  (b) Personnel confirm resolution time: from the time that service personnel confirm resolution of the fault of interruption  (c) resolution time: from the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption  (b) Personnel confirm resolution of the fault of interruption  Requests for Service  What are they:  Responded in time  Responded in time  Completed in time  Responded late  Completed late  Response overidue  Response overidue  Response current  Uncompleted current  Alt 3  HRWS Mointenance required  1 3  HRWS Mo water supply  Location of meters supply (urgent)  Replace lid (urgent)  Replace meter, toby or lid  2 2 1 1  Replace meter, toby or lid  Avater flexibility of the found that the method and success the supplication of the surface and sundance and wastewarter)  Avater flexibility of the time that the council bown that the method and the council confirm resolution of the fault of the faul									.1
benchmark. In the interim, the benchmark used is the prescribed service standard. However, given the nature of rural water schemes, the target is to continue achieving the benchmark.  (a) attendance time: from the time that the Council receives notification to the time that the Council receives notification to the time that service personnel reach the site, and  (b) resolution time: from the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption  Requests for Service  What are they:  Responded in time  Completed in time  Responded late  Completed late  Response overdue  Completed overdue  Response overdue  No finding water  1 3 3				No change from previous	reporting period		The state of the s		
he pressured (a) attendance time: from the time that the (b) resolution time: from the time that the service personnel reach the site, and (b) resolution time: from the time that the council receives notification to the time that the service personnel reach the site, and (b) resolution time: from the time that the council receives notification to the time that the council receives notification to the time that the council receives notification to the time that service personnel confirm resolution of the fault of interruption  Reguests for Service  What are they:  Responded in time  Responded in time  Completed in time  Responded late  Responded late  Completed late  Response overdue  Response overdue  Response current  Uncompleted current  Bad tasting drinking water  1 3 3  HRWS No water supply (user supply (users))  Low drinking water pressure (non urgent)  No drinking water supply (user)  Replace meter/toby/other utility  Low drinking water supply (user)  Replace meter/toby/other utility  A 3 1  Low drinking water pressure (non urgent)  No drinking water supply (user)  Replace meter/toby/other utility  A 3 1  A 3 1  A 4 3 1  A 5 4 3  A 6 4 3  A 7 4 5 4 3  A 7 4 5 4 3  A 8 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5		,					assessment of water loss	can be undertaken with a	ny degree of certainty.
(a) attendance time: from the time that the Council receives notification to the time that service personnel reach the site, and  (b) resolution time: from the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption  (b) resolution time: from the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption  (b) separate for the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption  Requests for Service  What are they:  Responded in time  Responded in time  Responded late  Completed in time  Responded late  Completed late  Response overdue  Completed overdue  Response current  Uncompleted current  But a significant of the fault of interruption in							In towns of day to day sol		sas are identified by the
Council receives notification to the time that service personnel reach the site, and service personnel reach the site, and a) 24 hours  (b) resolution time: from the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption  What are they:  Responded in time   Completed in time   Completed in time   Responded late   Completed late   Response overdue   Completed overdue   Response current   Uncompleted current									
service personnel reach the site, and    Specified standard: a   24 hours		1	NO. 1-0.				1		
a) 24 hours  (b) resolution time: from the time that the Council receives notification to the time that service personnel confirm resolution of the fault of interruption  Requests for Service  What are they:  Responded in time  Completed in time  Responded late  Response overdue  Completed overdue  Response current  Uncompleted current  Bad tasting drinking water  Dirty drinking water  1 3 3			iiciiiiaik.					ice Report for a summary	of consent compliance for
(b) resolution time: from the time that the Council receives notification to the time that service personal confirm resolution of the fault of interruption  Requests for Service  What are they:  Responded in time  Responded late  Responded late  Response overdue  Completed overdue  Response current  Uncompleted current  Bad tasting drinking water  Dirty drinking water  1 3 3	service personner reach the site, and	1 '					the reporting period.		
Council receives notification to the time that service personnel confirm resolution of the fault of interruption  Requests for Service  What are they:  Responded in time  Completed in time  Responded late  Response overdue  Completed overdue  Response current  Uncompleted current  Bad tasting drinking water  Dirty drinking water  1 3 3		a) 24 110 u13							
Council receives notification to the time that service personnel confirm resolution of the fault of interruption  Requests for Service  What are they:  Responded in time  Completed in time  Responded late  Response overdue  Completed overdue  Response current  Uncompleted current  Bad tasting drinking water  Dirty drinking water  1 3 3									
service personnel confirm resolution of the fault of interruption  Requests for Service  What are they:  Bad tasting drinking water  Dirty drinking water  1 3 3		b) 96 hours							
of interruption  Requests for Service  What are they:  Bad tasting drinking water  Bat tasting drinking water  Dirty drinking water augusted  HRWS Maintenance required  HRWS No water supply  Location of meter/toby/other utility  A 3 3 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	The state of the s								
Requests for Service  What are they:  Responded in time  Completed in time  Responded late  Completed late  Response overdue  Completed overdue  Response current  Uncompleted current  Bad tasting drinking water  Dirty drinking water  1 3 3 4 4 5 4 5 4 5 6 7 6 7 7 8 8 8 8 8 9 9 9 9 9 9 9 9 9 9 9 9 9									
What are they:  Bed tasting drinking water  Dirty drinking water  1 3  HRWS Maintenance required  HRWS No water supply  Location of meter/toby/other utility  4 3  Low drinking water pressure (non urgent)  No drinking water supply (urgent)  Replace lid (urgent)  Replace meter, toby or lid  Water flooding (other than stormwater and wastewater)  Water leak - Council-owned network  6 7									
Bad tasting drinking water  Dirty drinking water  1 3 3									
Dirty drinking water 1 3 3		Responded in time	Completed in time	Responded late	Completed late	kesponse overdue	Completed overdue	kesponse current	Uncompleted current
HRWS Maintenance required  HRWS No water supply  Location of meter/toby/other utility  4  3  Low drinking water pressure (non urgent)  No drinking water supply (urgent)  Replace lid (urgent)  Replace meter, toby or lid  2  2  1  Water flooding (other than stormwater and wastewater)  Water leak - Council-owned network  6  7		1	2						
HRWS No water supply Location of meter/toby/other utility 4 3 Low drinking water pressure (non urgent) No drinking water supply (urgent) Replace lid (urgent) Replace meter, toby or lid 2 2 2 1 Water flooding (other than stormwater and wastewater) Water leak - Council-owned network 6 7		1							
Location of meter/toby/other utility 4 3 S S S S S S S S S S S S S S S S S S			3						
Low drinking water pressure (non urgent)  No drinking water supply (urgent)  Replace lid (urgent)  Replace meter, toby or lid  Water flooding (other than stormwater and wastewater)  Water leak - Council-owned network  6  7		Δ	3						
No drinking water supply (urgent)  Replace lid (urgent)  Replace meter, toby or lid  Vater flooding (other than stormwater and wastewater)  Water leak - Council-owned network  Replace meter, toby or lid  Description:  Descript					Branch and the state of				
Replace lid (urgent) Replace meter, toby or lid  Water flooding (other than stormwater and wastewater)  Water leak - Council-owned network  1  1  1  1  1  1  1  1  1  1  1  1  1					PARTY CARROLL		A STREET VALUE OF STREET		
Replace meter, toby or lid  Water flooding (other than stormwater and wastewater)  Water leak - Council-owned network  2 2 2 1 1 0 0 0 0 0 0 0 0 0 0 0 0 0 0				1	BENEVIA STATE OF THE				
Water flooding (other than stormwater and wastewater)  Water leak - Council-owned network  6  7		2	2		1				KANESH ESTA
wastewater)       Water leak - Council-owned network     6       7									
Dogo 6									District Control of the Control of t
Water leak at meter/toby 13 9	Water leak - Council-owned network	6	7		Days C				
	Water leak at meter/toby	13	9		Page 6				

WATER SUPPLY GROUP O	F ACTIVITIES 2016/17	Dec-16			
Major programmes of work outlined in the LT	P/Annual Plan 2016/17				
Projects		Tender/Contract docs	Under construction	Complete	
Marton: WTP Seismic assessment of Clarifier & strengthening (\$300k)	Detailed seismic investigation underway.				
Marton: Complete replacement of line from Calico Line bore and commence design for replacement of Tutaenui Road falling main from Jeffersons Line to Town (\$748k 2017/18)	Renew existing 100 mm AC water main down Calico Line towards Nga Tawa School. Upsize to 150 mm to provide fire flows. Broadway water main renewal will now take place in 2016-2017, this budget will be used for that project instead, and Calico Line will instead take place in 2019-2020 as per the Long Term Plan.		Projects will be reported on in the January report	•	
Taihape: Water Treatment Plant structural renewals and various reticulation renewals including design and preparation work for renewals of 1.2km of trunk main (\$1.91M 2017/18)	Reservoir deemed earthquake prone requiring \$200-\$300k of earthquake strengthening. Reservoir is also in need of new roof supporting structure. Investigate option of a new reservoir to replace existing and report by 30 September 2016. Work may be required over two years.				
Taihape: Reticulation upgrade for Dixon Way and Mangaone Valley Road (\$104k)	Investigation followed by capital works; level of upgrade to be determined; investigate Rauma Rd school connection; need to report back to Council on options i.e. on demand, trickle feed, complete ring main. Replacement of small diameter mains with 50mm NB mains (JS). Brief already issued for investigation.				
Bulls: Renewals to reservoirs and lift pumps. Improved treatment storage, filtration, backwash and river pump station (\$757k)	New reservoir at Trickers, seismic strengthening of Concrete building and filter at Bridge St (est. \$100-\$200k) and possible strengthening of mushroom at Bulls. New reservoir to be minimum 900m³, preferably 1200m³, with new access track on legal title. Seismic assessment of mushroom indicates \$300-\$400k of strengthening work required. Money available will depend on cost of new reservoir and a requirement for the mushroom to remain as a feature of Bulls. Annual Plan budget - renewals to reservoirs and lift pumps (\$757,000 plus \$633,000 carry over for seismic strengthening). Note that costs may include some rising main improvements (replace 2.4 km rising main off Flower Street along alternative route Taumaihi, Kittyhawk, High				
Mangaweka: WTP Structural improvements to reservoir, river pump station, renewal of mains in Weka Street, Mangawharariki Road and Broadway (\$820k)	Seismic assessment shows reservoir needs approx \$200-\$300k of strengthening. Investigate options for a new reservoir with an increased height and size. Investigate condition of river pump station and intake structures to enable renewal of consent for abstraction.				
Hunterville: Treatment and reticulation upgrades (rural & urban schemes), Erewhon and Omatane rural schemes (\$475k)	Operations carrying out initial investigation & prioritisation				

Major projects Carry-forwards 2015/16				
	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Broadway duplication (\$140k)	Programme was for 2015-2016 ahead of major Roading work; approx. 460 m between High St and Signal St; duplicate existing 150 mm AC on east side with new 150 mm on west side. Design only and defer to year 6 or later to align with replacement of AC main. We will now instead renew the main in the Follett to Signal block, upsizing from 150 mm to 200 mm.			
Taihape: WTP Structural repairs as a result of seismic assessment (\$129k)	Reservoir deemed earthquake prone requiring \$200-\$300k of earthquake strengthening. Reservoir is also in need of new roof supporting structure. Investigate option of a new reservoir to replace existing and report by 30 September 2016. Work may be required over two years.			
Taihape: Complete installation of lamella clarifier (\$70k)	Complete installation of lamella plate clarifier; will need pad for it to sit on and reinstatement of ladders and handrails. Allow \$50k for removal of old clarifier, \$20k for I&E.			
Taihape: Reticulation upgrade for Dixon Way & Mangaone Valley Road (\$70k)	Investigation followed by capital works; level of upgrade to be determined; investigate Rauma Rd school connection; need to report back to Council on options i.e. on demand, trickle feed, complete ring main. Replacement of small diameter mains with 50mm NB mains (JS). Brief already issued for investigation. Design complete, Tender issued, closes			
Bulls: Design and construction of new reservoir as a result of seismic assessment (\$633k)	In conjunction with above.			
Mangaweka: Structural repairs as a result of seismic assessment (\$80k)	In conjunction with above.			
Ratana; water supply upgrade - new reservoir, bore and treatment system. (Est \$1.6M)	Water treatment system under design			

SEWERAGE AND THE TREATMENT A	AND	DISPOSAL	OF	SEWAGE	GROUP	OF.	ACTIVITIE	ΞS
2016/17								

Dec-16

Performance measures in LTP/Annual Plan			
What are they:	Targets	Progress for this reporting period	Progress to date
Discharge compliance	No abatement notices	No abatement notices received.	Achieved
Compliance with the Council's resource consents			
for discharge from its sewerage system measured			
by the number of			
(b) infringement notices	No infringement notices	No infringement notices received	Achieved
(c) enforcement orders, and	No enforcement orders	No enforcement orders received	Achieved
(d) convictions	No convictions	No convictions received.	Achieved
received by the Council in relation to those			
resource consents			
Routine compliance monitoring of discharge	6 out of 7 systems comply		Achieved - no recorded overflows from the network this month.
System and adequacy	Not more than one per 1,000 connections	0.2/1000	0.2/1000
The number of dry weather sewerage overflows			
from the Council's sewerage system, expressed			
per 1000 sewerage connections to that sewerage			
system			
Fault response time	Specified standard:	Nothing further to report	The calculation of median times is not automatic. These will be done at the
Where the Council attends to sewerage overflows	Urgent 0.5 hours		6, 9 and 12 month reports.
resulting from a blockage or other fault in the	Non-urgent 24 hours		
Council's sewerage system, the following median	During 2015/16, there were 20 faults reported for		
times are measured	the year.		
(a) attendance time: from the time that the			
Council receives notification to the time that			
service personnel reach the site, and			
(b) resolution time: from the time that the	Specified standard:	Nothing further to report	The calculation of median times is not automatic. These will be done at the
Council receives notification to the time that	Urgent 24 hours		6, 9 and 12 month reports.
service personnel confirm resolution of the fault	Non-urgent 96 hours		
of interruption			
	During 2015/16, there were 20 faults reported for		
	the year.		
Customer satisfaction	Less than 18/1000	(a)0.2/1000 (b)0.5/1000 (c) 0.2/1000 (d) 0.9/1000	(a) 1/1000 (b) 1.3/1000 (c) 2/1000 (d) 4.3/1000
The total number of complaints received by the	The request for service system currently does not		
Council about any of the following:	show all complaints for any one incident so there		
a) sewage odour	is potential under-reporting.		
b) sewerage system faults	Benchmark figures from 2015/16 are:		
c) sewerage system blockages, and	(a) 3/1000		
d) the Council's response to issues with its	(b) 18/1000		
sewerage systems	(c) 22/1000		
expressed per 1,000 connections to the Council's	(d) 0/1000*		
sewerage system.	The total is 10.2/1000		
	*These are complaints about wastewater		
	overflows.		

What are they:	Responded in time	Completed in time*	Responded late	Completed late*	Response overdue	Completed overdue*	Response current	Uncompleted current*
Caravan effluent dump station	(4)	2		[图图 张 All 1996] 198		THE CHIEF HERE		
Maintenance (wastewater)		1						
Wastewater blocked drain	1	1		1				
Wastewater leak		1						
Wastewater network failure (follow up item only)								
Wastewater odour	1	1						
Wastewater overflow (dry weather)	1							
Wastewater overflow (wet weather)								

<sup>\*</sup> figures are for month prior

STORMWATER GROUP O	F ACTIVITIES 2	2016/17						Dec-16
Performance measures in LTP/Annual Plan								
What are they:	Targets		Progress for this report	ing period		Progress to date		
Discharge compliance	Council currently has no r	esource consents for	Achieved			Achieved		
Compliance with the Council's resource consents	stormwater discharges Ho	orizons Regional Council						
for discharge from its stormwater system	has indicated that resource	ce consents may be						
measured by the number of	required in the future, bu	t the timeline for this has						
(a) abatement notices	yet to be confirmed.							
(b) infringement notices	When this occurs the anti	cipated benchmark will						
(c) enforcement orders, and	be no abatement or infrin	gement notices, no						
(d) convictions	enforcement orders and r	no convictions.						
received by the Council in relation to those								
resource consents								
System adequacy	Less than 1/1000		(a) 0/1000, (b) 0/1000			(a) 0/1000, (b) 0/1000		
a) The number of flooding events that occurred in								
the District	There are 4,122 propertie	s in the District which						
b) For each flooding event, the number of	pay the stormwater rate.							
habitable floors affected (expressed per 1,000								
properties connected to the Council's stormwater	X .							
system)								
Note: This is a District-wide assessment								
The rules for the mandatory measures define a								
'flooding event' as an overflow from a territorial								
authority's stormwater system that enters a								
Customer satisfaction	Less than 15/1000		0/1000			2/1000		
The number of complaints received by the Counci	The request for service sy	stem does not show all				,		
about the performance of its stormwater system,								
expressed per 1,000 properties connected to the	potential under-reporting							
Council's stormwater system.								
Response time:	1 hour		The calculation of mediar	times is not automatic. T	hese will be done at the	The calculation of median	times is not automatic.	These will be done at the
The median response time to attend a flooding	There are very few such e	vents, so the target set is	6, 9 and 12 month report			6, 9 and 12 month reports.		
event, measured from the time that the Council	identical with the benchm	ark.						
receives notification to the time that service								
personnel reach the site.								
Requests for Service		发生的 100 g 的 100 g 100 g						
What are they:	Responded in time	Completed in time*	Responded late	Completed late*	Response overdue	Completed overdue*	Response current	Uncompleted current*
Stormwater blocked drain (non urgent)		1						
Stormwater blocked drain (urgent)								
						2		
Stormwater road surface flooding (non urgent)		. 1						

<sup>\*</sup> figures are for month prior

Stormwater road surface flooding (urgent)

STORMWATER GROUP O	Dec-16			
Major programmes of work outlined in the L	FP/Annual Plan 2016/17			
Projects	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Hammond Street Stormwater Renewal	Historic flooding at rugby grounds etc.; design work carried over to 2014-2015. Stage 1 of construction, from the Tutaenui Stream to Hair St, was programmed for 2015-2016. Stage 2 follows, from Hair St to the roundabout at the intersection with Broadway. Work must be completed ASAP in 2016-2017 so that Roading can hotmix in the vicinity of the roundabout. Refer to existing brief for further details. Retic network under investigation and design. (est \$225k)		Projects will be reported on in the January report	t.
Marton: Pukepapa Road Stormwater renewal	Replacement of steel mains from Wilson PI to Pukepapa Rd.			
Marton: Harris Street Stormwater renewal	Section of Armco culvert in poor condition being investigated with a view to lining or replacement.			
Marton: Wanganui Road Stormwater renewal				
Upgraded culverts, drains and inlet protection	Various minor inlet improvements underway			
- Taihape, Mangaweka, Hunterville and Bulls	in Taihape, Mangaweka, Hunterville and Bulls.			
Upgrades to mitigate future flooding in Marton and Bulls	Hot spots investigation and design mitigation underway.			
Taihape: Paradise Terrace Stormwater renewal	Gravity main to be replaced.			
Other major programmes of work carried out	during 2016/17		<u> </u>	
Projects	Design/ Scoping	Tender/Contract docs	Under construction	Complete

COMMUNITY AND LEISU	RE GROUP OF ACTIVITIES 2	2016/17	Dec-16		
Performance measures in LTP/Annual Plan		1			
What are they:	Progress to date	Progress to date	Progress for the period		
Provide a "good enough" range of community and leisure assets at an appropriate proximity to centres of population	Provide a "good enough" range of4:9 community and leisure assets at an appropriate proximity to centres of population		Survey will be conducted in March/April 2017.		
	Progressive improvement in provision and maintenance of the swimming pools: A greater proportion (benchmark = 17%) of the sample believe that Council's service is getting better		Survey will be conducted in March/April 2017.		
	Progressive improvement in provision and maintenance of the sports fields and parks: A greater proportion (benchmark = 5%) of the sample believe that Council's service is getting better		Survey will be conducted in March/April 2017.		
	Progressive improvement in provision and maintenance of public toilets: A greater proportion (benchmark = 19%) of the sample believe that Council's service is getting better		Survey will be conducted in March/April 2017.		
	Progressive improvement in provision and maintenance of community buildings: A greater proportion (benchmark = 4%) of the sample believe that Council's service is getting better		Survey will be conducted in March/April 2017.		
	Progressive improvement in provision and maintenance of community housing: A greater proportion (benchmark = 0%) of the sample believe that Council's service is getting better		Survey will be conducted in March/April 2017.		
Number of users of libraries	An increase in use compared with the benchmark: During 2013/14, 124,801 people entered the libraries Bulls: 20,373 Marton: 49,967 Taihape: 56,461 Count adjusted to compensate for non-recording periods		Bulls 4882 Taihape 12,368 Marton 6309 (from Nov)		
Number of users of pools	An increase in use compared with the benchmark For the 2014/15 season: 19,445 in Marton 10,099 in Taihape		Marton 5786 (Opened Sept) Taihape 1941 (Opened Nov)		
Requests for Service What are they: Cemeteries	Completed on time	Completed late	Overdue:		
Cemetery maintenance					
Council Housing/Property					
Maintenance (Council housing/property)  Graffiti/Vandalism	12	7	4		
Graffiti/Vandalism Graffiti/Vandalism					
Halls	1				
Maintenance (halls)					
Street Cleaning					
Street litter bins/maintenance					
Parks and Reserves					
Maintenance (parks and reserves)					
Waterleaks - Parks only Public Toilets					
Cleaning (public toilets)					
Maintenance (public toilets)	11	1 Page	14 1		

COMMUNITY AND LEISUF	RE ASSETS GROUP OF ACT	IVITIES 2016/17		Dec-16
Major programmes of work outlined in the LT	FP/Annual Plan 2016/17			
Parks and Open Spaces	Design/ Scoping	Progress to date	Progress for this period	Planned for the next two months
Turf Regeneration in Parks		Centennial Park irrigation installation, and turf renovation was carried out in August.	Taihape Irrigation project is 98% complete.	Fertiliser will be spread at Marton Park and Memorial Park, Taihape.
Tree Management in Parks		Tree management was carried out in Queens Park, Hunterville, and at Marton Park, along Follett Street.	Trees in Broadway, Marton, were reduced. Remedial work was required on some trees at Centennial Park, Marton, following high winds.	
Establish Wasp Control Programme			Training undertaken for two members of the Parks & Reserves team to become approved handlers.  Taihape Area School and Ministry of Heath have been notified of intention to carry out this work.	Environmental assessment and Iwi consultation will be carried out as part of the DoC required process to conduct this programme.
Parks Upgrade Partnership	\$12177.22 available. \$6,000 is tagged for a gas BBQ at Sir James Wilson Park, Marton. \$14,226.00 has been tagged for Friends of Mt Stewart for a new lookout tower.	\$17,586.79 was allocated to Marton Saracens Cricket Club for irrigation/outfield renovation at Centennial Park, Marton.		
Community Buildings	Design/ Scoping	Progress to date	Progress for this period	Planned for the next two months
Complete Multi-purpose Facility in Bulls - dispose of surplus sites and re-develop Library site	Draft preliminary estimate has been received for the new multi-purpose facility in Bulls. Public meeting held 8 August, with an opportunity to provide feedback in the following week. The present Bulls Information Centre site is the only property that has no constraints affecting disposal of the site. Legal advice is being sought on other properties identified for disposal in Bulls.			Information Centre site will be advertised for tender in late January.
Re-Roof Marton Plunket Rooms				Re-assessment will be carried out.
Renovations at Mangaweka, Ohingaiti and Wainui Halls	Work programmes identified; Specification finalised for painting at Wainui.		Tender document was released for re-roofing of Mangaweka Hall. Kitchen renovation has been completed at Mataroa Hall.	Mangaweka re-roofing contractor will be appointed. Vinyl will be installed in the amenity rooms at Koitiata Hall. Final work programme will be determined for Ohingaiti Hall.
Re-paint Marton Memorial Hall	Specification to be finalised			Pre-painting assessment will be conducted.
Demolish Conference Hall in Taihape			TCB recommended resolved that they do not support the demolition of this hall.	
Construct new Amenity Block on Taihape Memorial Park				
Re-paint Jubilee Pavilion at Marton Park	Preliminary work underway - estimate obtained, specification to be finalised. Awaiting confirmation of Heritage colours for paintwork.			Minor maintenance will be carried out prior to painting.
Re-paint Hunterville Grandstand	Preliminary work underway - estimate obtained, specification to be finalised		Item has been placed on the next HCC order paper for confirmation of colour scheme.	Meeting will be held with a small group of locals tasked to define the colour scheme.
Replace Ablution Block Roof at Dudding Lake	Order has been issued for this work.		This work has been completed.	


Swimming Pools	Design/ Scoping	Progress to date	Progress for this period	Planned for the next two months
Fit Solar-Heating at Marton Swim Centre	Under investigation			
Chemical Shed at Marton Swim Centre	Order has been issued for this work.		Building Consent has been lodged.	
Filtration & Heating at Taihape Swim Centre	Estimated costs are in the vicinity of \$446,000 for			External funding sources will be investigated.
	the following works: a required upgrade to the			
	main power switchboard, upgrading of lighting to			
	meet the Code, new heat pumps for all pools, a			
	new plant room, separate chlorine systems for all			
	pools, upgrading the DE backwash system, and			
	upgrading treatment and filtration for the			
	toddlers, and learners pools. This cost does not			
	include any building code requirements that may			
	arise as a result of a building consent being			
	applied for, or for upgrading the filtration to the			
	main pool. The filtration for the main pool is			
	considered adequate, although it does not meet			
	NZS 4441, which is not a mandatory standard.			
	TCDT has committed \$100,000 towards. This			
	leaves a shortfall of \$200,000.			
Install Space-Heating at Taihape Swim Centre				
Community Housing	Design/ Scoping	Progress to date	Progress for this period	Planned for the next two months
Community Housing Management and Upgrades	The incoming Council to consider this item.			Presentation to 15 December Council meeting.
Property	Design/ Scoping	Progress to date	Progress for this period	Planned for the next two months
Purchase Cobbler/Davenport/Abraham &		Purchase of this property has been finalised.	Opus has been engaged to prepare a heritage	A preliminary heritage precinct assessmen
Williams Properties as site for Council's		Expression of Interest documentation for a site	assessment and concept development design.	and concept design will be submitted by 2
Administration and Library Services, and		concept design and heritage report has been sent	They undertook preliminary site investigations in	December 2016.
undertake initial Heritage and Development		out to four consultants.	mid-November.	December 2010.
Concept				
Other major programmes of work carried out			Section 1 to the section of the sect	
Projects	Design/ Scoping	Progress to date	Progress for this period	Planned for the next two months
Contribute to Multi-Purpose Turf Facility in				
Marton				
Mangaweka Camp Ground Ablution Block		Version II Concept plans have been received from	·	
		the architect. Architect held discussions with	building officer.	
		Infrastructure staff.		
Painting of Marton Library	Order has been issued for the remedial painting	Painting complete. Signwriting to be completed	Signwriting has been completed. Discussion has	
,	work.	in October.	been held with Julie Oliver regarding options for	
			painting the mural on a medium that will allow it	
			to be relocated at a future date.	
Hunterville Cemetery Roadway		Order has been issued for this work.		Stage I of the upgrade will be completed during
• •	1	I and the second se	1	summer of 2016/17.


<b>RUBBISH AND</b>	RECYCLING	GROUP	<b>OF ACTIVITIES</b>	2016/17

			1	-
1)	0	C-	- 1	-

THE PROPERTY OF THE PROPERTY O	DCC-10				
Performance measures in LTP/Annual Plan					
What are they:	Targets	Progress to date	Progress for the period	Planned for the next Two Months	
Waste to landfill	4,250 tonnes to landfill	2,564 Tonnes for year starting 1st July equating to	469 Tonnes to landfill - December		
		60% of target volume			
Waste diverted from landfill (tonnage a	and Percentage of waste diverted from landfill 14%	Rate for year July - December- 15% diversion	13.4% diversion - December		
(percentage of total waste)					
Requests for Service					
What are they:	Completed on time	Completed late	Overdue		
None			None		







RUBBISH AND RECYCLING	Dec-1		
Major programmes of work outlined in the L	TP/Annual Plan		
What are they:	Targets	Progress to date	Work planned for next three months
Waste management	Bulls Waste Transfer Station - trial recycle shop	Container on site. Safety fencing needs scoping first.	On hold until Marton shop trialled
	Marton Waste Transfer Station - trial recycle shop	Container on site.	Signage and methodology sorted
Waste minimisation	Waste Education NZ visits.  Horizons Enviroschools programme.	Marton, Makirikiri, Turakina, Taoroa, Papanui, Bulls received Zero Waste Education module.  Greenday held at Bulls School in July. Cluster workshop in September - Water conservation.  Held at South Makirikiri School.	Not yet known. Acceptance of programme by schools is voluntary.  Visit all schools who have embraced the Enviroschools programme.(12 month plan).
Other projects			
What they are:	Targets:	Progress to Date	Work planned for next three months
Scope of review of the Waste Management and Minimisation Plan	Review of WMMP	Data being collated.	No work planned for the next three months, review due in 2018.
Review of options for the continuing operation of the Marton Waste Transfer Station	Investigate the land value of site	Ross Mc Neil enquiry to LIMS.	Parks and Property Department in association with R McNeil to investigate this further.