

**TABLED DOCUMENT: Marton Community Committee**

**9 September 2015**

<b>ROADING AND FOOTPATHS GROUP OF ACTIVITIES 2015/16</b>	<b>Aug-15</b>
--	---------------

<b>Major programmes of work outlined in the LTP/Annual Plan 2015/16</b>				
---	--	--	--	--

Pavement Rehabilitation	Route Position Length	Status	Start date	Completion date
Wanganui Road	0-544	Design 90% complete	Feb-16	Apr-16
Streetlight renewals	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Barnett Drive	Design - 100% complete	ADSL Contract		
Marton: Blenneville Close	Design - 100% complete	ADSL Contract		
Marton: Hanalin Drive	Design - 100% complete	ADSL Contract		
Marton: High Street	Design - 100% complete	ADSL Contract		
Marton: Lambert Street	Design - 100% complete	ADSL Contract		
Marton: Totara Street	Design - 100% complete	ADSL Contract		
Marton: Wellington Road	Design - 100% complete	ADSL Contract		
Footpath Renewals	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Lower High Street	Design - 100% complete (length 45m)	Programmed for early December		
New Footpaths	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Vera Street	Design - 100% complete (length 65m)	Programmed for early December		

<b>Other major programmes of work carried out during 2015/16</b>				
--	--	--	--	--

Projects	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Makirkiri Road seal widening RP 8500-8820 (inconjunction with new milk tanker entranceway @ McCarthy's)	Design - 100 % complete	Gribbens's Contractor		

WATER SUPPLY GROUP OF ACTIVITIES 2015/16				Aug-15	
Projects	Design/ Scoping	Tender/Contract docs	Under construction	Complete	
Marton: consent renewal - WTP discharge	Consent expires Nov 2016 - new consent requirements currently being scoped.				
Marton: King Street Water Main	Under investigation & design,				
Marton: Main Street Water Main (Station Road to Marumaru St)	Under investigation and design				
Marton: bridge valves and crossing maintenance	Under investigation & design				
Marton: Broadway Water Main Duplication (High St to Signal St)	Under investigation & design,				
Marton: Calico Line water Pressure Pump	Under investigation & design,				

<b>SEWERAGE AND THE TREATMENT AND DISPOSAL OF SEWAGE GROUP OF ACTIVITIES 2015/16</b>	<b>Aug-15</b>
--	---------------

<b>Major programmes of work outlined in the LTP/Annual Plan 2015/16</b>				
---	--	--	--	--

Projects	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Broadway Sewer Main Renewal	Under investigation & design			
Marton: Inlet tank	Design on hold until it can be ratified by Focus Group in accordance with Resolution at August AIN meeting			
Marton: New anaerobic pond	Design on hold until it can be ratified in accordance with Resolution at August AIN meeting			
Marton: Review the Trade Waste agreement with MidWest Disposal Ltd (Bonny Glen landfill waste stream)	New Trade Waste Agreement drafted and being amended to suit dates agreed with Council			

<b>STORMWATER GROUP OF ACTIVITIES 2015/16</b>	<b>Aug-15</b>
---	---------------

<b>Major programmes of work outlined in the LTP/Annual Plan 2015/16</b>				
---	--	--	--	--

Projects	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Broadway Stormwater Renewal	Under investigation & design			
Marton: Hammond St Stormwater Renewal	Retic network under investigation and design.			Outlet design complete. Discharge consent granted from horizons
Marton: Dunallen Ave Stormwater Upgrade	Under investigation & design			
Marton: Kapuni St Stormwater Upgrade	Under investigation & design			

<b>Other major programmes of work carried out during 2015/16</b>				
--	--	--	--	--

Projects	Design/ Scoping	Tender/Contract docs	Under construction	Complete
Marton: Russell St	Due to site constraints, the original design was not cost effective so an alternative improvement at the kindergarden is being considered.			

# COMMUNITY AND LEISURE ASSETS GROUP OF ACTIVITIES 2015/16

Aug-15

## Major programmes of work outlined in the LTP/Annual Plan 2015/16

Community Buildings	Design/Scoping	Tender/Contract docs	Under construction	Complete
Marton: Complete refurbishment of Shelton Pavilion, Centennial Park				Work is nearing completion. Additional work required as a result of flood damage.
Swimming Pools	Design/Scoping	Tender/Contract docs	Under construction	Complete
Marton: urgent renewals viz painting main and toddlers pools				Painting of Pools complete.
Marton: close off dive well and introduce bulk head into 50 m pool	One dive board has been dismantled.			
Taihape and Marton: introduce free swimming lessons for school groups and pre-schoolchildren accessing swimming lessons				